

# The FAIR Accelerator – Construction and Installations

The 6th International Workshop on Future Tau Charm Facilities FTCF, 17-21 Nov 2024, Guangzhou Anastasios Belias, GSI/FAIR

### **Overview**



- Introduction to FAIR
- Status of construction
- Start of installations
- Plans of commissioning
- Summary & Outlook



Heavy Ion Research GSI GmbH Helmholtzzentrum für Schwerionenforschung

Existing facility: GSI Darmstadt (Foundation: 1969)

### FAIR GmbH - Facility for Antiproton and Ion research

Heavy Ion Research GSI GmbH Helmholtzzentrum für Schwerionenforschung

Existing facility: GSI Darmstadt (Foundation: 1969)

### FAIR GmbH - Facility for Antiproton and Ion research

Cs Ba

**US** 76

Hs

108

Bh

Mt

Ds

Au

80

Heavy Ion Research GSI GmbH Helmholtzzentrum für Schwerionenforschung

- Existing facility: GSI Darmstadt (Foundation: 1969)
- Future facility: FAIR (Foundation: 2010)
- Landmark in the European research roadmap (ESFRI)
- Employees on location: approx.1580

FAIR GmbH - Facility for Antiproton and Ion research

80

Mt

Ds

Hs

Bh




### FAIR: a World-wide project



- FAIR governed by international convention
  - 9 shareholders from:
  - + 1 associated partner:
  - + 1 aspirant partner:
  - Over 3000 Scientists and Engineers from all over the world
- More than 200 institutions from 53 countries are involved with their scientists (orange + blue)


### **GSI and FAIR**






### **GSI and FAIR**





### GSI and FAIR








# FAIR – The Facility


- ... accelerates particle beams from (anti)protons up to uranium ions with
  - very high intensities
    - up to a factor of ~100 increase for primary Uranium beams (~ 5 x 10<sup>11</sup> U<sup>28+</sup> ions /s),
    - up to a factor of ~10.000 increase for secondary rare isotope beams
  - high pulse power (up to ~ 50 kJ / 50 ns)
  - suite of storage cooler rings equipped with stochastic and electron cooling for brilliant beam quality
- ... develops and exploits innovative particle separation and detection methods, as well as novel computing techniques
- ... to perform forefront experiments towards the production and investigation of

New Extreme States of Matter.





Atomic physics, biophysics, plasma physics, material research



- Precision tests of QED
- Cosmic ray simulator for irradiation studies
- Materials under high pressure

CBM Compressed Baryonic Matter - Nuclear- and quark-matter


antiProton Annihilation in Darmstadt

- Hadron structure and dynamics

**Gluonic excitations:** 

Hybrids, Glueballs

p a n d a




QCD matter at high baryon densities
Phase transition and critical point
Particles in dense medium

Precision spectroscopy of charmonium states

Time-like form factors, nucleon structure



Nuclear structure and nuclear astrophysics



- Nucleosynthesis of heavy elements
- Structure of exotic nuclei (e.g. hyper nuclei)
- Neutron matter equaton of state

### **Direct applications**





High-performance and scientific computing, big data, green IT

Space radiation protection, unique facility for simulation, collaboration with ESA



Development of nuclear clock: Promising candidate Thorium-229



Novel applications for tumor and non-tumor diseases

### FAIR Project - Civil Construction Area North and South - Progress 2023





FAIR GINDEL GOLONDIE

A.Dellas - FTGF2024-Guanyzhou

### FAIR Project - Civil Construction Area South - Progress 2023





FAIR GmbH | GSI GmbH

### FAIR Project - Civil Construction Area North and South - Completed Q4/2023





### FAIR Project - Civil Construction Area North and South - Ready





FAIR GmbH | GSI GmbH

### FAIR SIS100 accelerator tunnel

**A** 

## FAIR SIS 100 supply tunnel

**F** 

### FAIR Project – Installations Beam Transfers






SIS18/HEBT Beam Dump Installation completed

Building reach from 17 meters below ground to 20 meters above and contain up to six floors.

### **FAIR Project – Installations** Shielding S-FRS Target area





FAIR GmbH | GSI GmbH

A.Belias - FTCF2024-Guangzhou



### FAIR CBM Cave



### **FAIR Project – Storage and Logistics** Ready to install units for accelerators and experiments FAR = 1





Storage area Weiterstadt: approx. 9.900 m<sup>2</sup>

4.195 objects (Components, assemblies, boxes)

50% of SIS100 components stored

90% of HESR components stored

FAIR GmbH | GSI GmbH

### FAIR Project – Storage and Logistics Ready to install units for accelerators and experiments





Storage area Weiterstadt: approx. 9.900 m<sup>2</sup>

4.195 objects (Components, assemblies, boxes)

FAIR GmbH | GSI GmbH

50% of SIS100 components stored

90% of HESR components stored

A.Belias - FTCF2024-Guangzhou

## **FAIR Project – Storage and Logistics** Ready to install units for accelerators and experiments FAR = 1



#### September 2024

The first partial delivery (Lot-1) of IT and diagnostic cables (80% of these cable types from FAIR) from Siechem Ltd, Chennai/Pondicherry, as part of the Indian In-kind for FAIR was delivered to FAIR. The full delivery will be performed by the end of the year 2024.







### FAIR Project – Preparing installations Tests before installations









repaired sc long multiplet LM11 successfully tested at CERN, delivered to GSI on August 14<sup>th</sup>, 2024 <sup>(2)</sup>
repaired sc dipole type-3 successfully cooled at CERN, no leakage; test magnetic field ongoing
Local Cryogenics (PL-IK) branch T: INOX India, under shipment, arrival FoS for cold test end-October 2024 <sup>(3)</sup>

FAIR GmbH | GSI GmbH


### FAIR Project – Preparing installations Tests before installations





#### SIS100 String Test Facility

- Pressure test successfully passed in Sep 2023
- Completed cold test in Dec 2023






#### Main Cryo Plant

- Linde finished cryo plant assembly Sep 2024
- Start of commissioning beginning 2025

FAIR GmbH | GSI GmbH

### FAIR Project - Installations Start 2024 at several locations





FAIR Project - Installations Start 2024 at several locations



#### January 2024


#### Start of Machine Installation

#### First SIS100 Power Supply Units (PSU) installed in the SIS100 Tunnel



### **FAIR Project - Installations** Start 2024 at several location








FAIR GmbH | GSI GmbH

### FAIR Project - Installations Start 2024 at several locations









First interconnection of a pair of dipole modules in the accelerator tunnel, executed by IFJ PAN Krakow

FAIR GmbH | GSI GmbH

A.Belias - FTCF2024-Guangzhou

### FAIR Project - Installations Start 2024 at several locations





### SIS100 Sector 3 Arc Dipole Pairs Installation completed



SIS100 Straight 4 – partially completed: to be continued after cable pulling

FAIR GmbH | GSI GmbH

### FAIR Project - Installations Progress and preparations



3<sup>rd</sup> SIS100 Workshop Procurement and Installation at Eberbach Monasterv, 9.-11. Sep. 2024



Installation of transformers and switchgears of the main power supply of the Dipole-Quadrupole Magnets completed by GE Vernova. Germanv



First 6 x 100 m3 helium gas tanks




First 2 pumping chamber



um chambers with collimator



Installation of power supplies and electronic cabinets in the supply tunnel is in full swing A.Belias - FTCF2024-Guanazhou



Start of manufacturing of the current lead boxes by Inox, India

### FAIR Project – Commissioning Plans Preparations at Multiple Levels of sub-systems



The focus continued to be on preparing the hardware commissioning for the machines needed for Early Science and First Science

#### The following steps are taken for each system type

- 1. Development of the commissioning procedure
- 2. Collection of preconditions and boundary conditions for each step
- 3. Review of resource estimation
- 4. Review of integrated schedule
- 5. Preparation of written commissioning instructions, if necessary
- 6. Implementation of sequencer tasks for test automation
  - Integrated Project Management Level 1, Level 2, Sub(sub)Projects, Safety
    - Resource loaded schedules; Lean management
  - Regular Progress Monitoring and Risk Evaluation
  - Reporting, Assessment, Mitigation


### FAIR Project – Commissioning Plans Beamtime modes






### FAIR Project – Commissioning Plans Beamtime modes for engineering and science








### **Current prospects and timeline**



# Ongoing early science program: FAIR Phase-0






#### Beam time started, very successful to date



### **Experimental efforts & progress**



### FAIR Control Center on the GSI Campus





FAIR Control Center – Completion planned end of 2026



- FAIR is based on multiple ring accelerators and beam lines to provide highintensity and brilliant particle and heavy ion beams to many experiment sites.
- Civil construction completed, in current scope as defined by FAIR council.
  - Concrete works complete
- Technical infrastructure installation in tunnels, caves and buildings is in progress.
  - Aiming at completion and commissioning in 2026
- Installations of accelerator components started in January 2024.
  - Continuous delivery of magnets and components is

# → FAIR Science starts in 2028 ←



### Looking forward for new science from 2028 onwards!

Thank you for your attention!